



## MEMORANDUM

**TO:** Hidalgo County M.P.O.

April 26, 2007

**FROM:** Hector Gonzalez, P.E.

**SUBJECT:** Project Status

### **CONSTRUCTION**

1. **US 281 (0255-07-110) Edinburg (North)**

From: SH 107

To: Bus 281 (North)

Est. Cost: \$45,419,812.00

Contractor: Ballenger Construction

Project consists of constructing a 6 lane & 4 lane expressway facility with a median concrete barrier. The structures at SH 107, Braided Ramp, FM 2128, U.P. Railroad, Chapin, and Russel Road will be widened and new Braided Ramp Southbound at SH 107.

50% Complete

35% Time

Estimated Completion: August 2008

2. **US 83 Palmview**

From: BUS 83/Inspiration

To: 0.5 Mile W. of Showers Road

Est. Cost: \$ 21, 866,728.00

Contractor: Foremost Paving, Inc.

Project consists of re-constructing the frontage roads to urban curb & gutter with storm sewer systems and new underpass for Abram Road.

0 % Complete

0 % Time

Estimated Completion: August 2010

3. **FM 2061 (McColl)**

From: SH 107

To: FM 1925

Est. Cost: \$5,307,361.00

Contractor: Foremost Paving Inc.

Project consists of constructing 64' F-F.

55% Complete

70% Time

Estimated Completion Date: Dec. 2007

- 4. US 83 (0039-18-086) Mercedes**  
From: FM 1015  
To: Cam. Co. Line  
Est. Cost: \$74,461,683.00  
Contractor: Williams Bros. Construction  
Project consists of widening to 6 – lane expressway facility with a median concrete barrier. Bridges at: Floodway, Mile 2 West, Vermont, Texas, Mercedes Main Canal, Mile 1 East and Mile 2 East Roads.  
50% Complete  
65% Time  
Estimated Completion Date: July 2008
- 5. “T” Road**  
From: SH 495 N.  
To: Owassa Rd.  
Est. Cost: \$7,929,975.00  
Contractor: Foremost Paving, Inc.  
Project consists of reconstruction to 64’ F-F curb and gutter section.  
35% Complete  
45% Time  
Estimated Completion Date: June 2008
- 6. FM 1924**  
From: FM 494 W.  
To: SH 107  
Est. Cost: \$9,868,239.00  
Contractor: Foremost Paving, Inc.  
Project consists of reconstruction to 84’ F-F curb and gutter section.  
60% Complete  
55% Time  
Estimated Completion Date: March 2008
- 7. FM 1924**  
From: SH 107 W.  
To: FM 492  
Est. Cost: \$ 14,756,733.000  
Contractor: Ballenger Construction  
Project consists of reconstruction to 64’ F-F curb and gutter section.  
0% Complete  
0% Time  
Estimated Completion Date: March 2009

- 8. FM 1925**  
From: BUS 281  
To: Kenyon Rd.  
Est. Cost: \$8,559,503.00  
Contractor: Foremost Paving, Inc.  
Project consists of reconstruction to 84' F-F curb and gutter section.  
60% Complete  
80% Time  
Estimated Completion Date: December 2007
- 9. SH 107**  
From: FM 2220  
To: FM 3362  
Est. Cost: \$13,527,423.  
Contractor: Ballenger Construction  
This project consists of reconstruction to 6-Lane with raised median.  
25% Complete  
20% Time  
Estimated Completion Date: January 2009
- 10. FM 1015**  
From: Mile 9 North  
To: Mile 12  
Est. Cost: \$ 11,277,853.97  
Contractor: Foremost Paving, Inc.  
This project consists of reconstruction to 84' F-F curb and gutter.  
5% Complete  
15% Time  
Estimated Completion Date: January 2009
- 11. FM 88**  
From: Mile 12 North  
To: Mile 16  
Est. Cost: \$13,135,564.00  
Contractor: Foremost Paving, Inc.  
This project consists of reconstruction to 84' F-F curb and gutter.  
0% Complete  
10% Time  
Estimated Completion Date: January 2009
- 12. FM 493**  
From: US 83 N.  
To: Mile 10 N.  
Cost: \$3,232,856.00  
Contractor: Ballenger Construction Co.  
This project consists of reconstruction to 84' F-F curb and gutter.  
0% Complete  
0% Time  
Estimated Completion Date: August 2009

- 13. FM 2061 (Jackson Rd.)**  
From: Floodway South  
To: FM 3072  
Cost: \$9,684,651.30  
Contractor: Ballenger Construction Co.  
This project consists of reconstruction to 84' F-F curb and gutter.  
0% Complete  
0% Time  
Estimated Completion Date: Dec. 2008
- 14. US 281 (0255-08-094) Edinburg**  
From: Trenton  
To: SH 107  
Est. Cost: \$31,226,793.90  
Contractor: Zachary Construction Co.  
Project consists of constructing a 6-In expressway facility. The structures at Freddy Gonzalez and Sprague will be widened and new structures at Canton and "I" Rd.  
99% Complete  
99% Time  
Estimated Completion Date: Contractor addressing final punchlist.
- 15. US 83 (0039-18-75) Weslaco**  
From: FM 1423  
To: FM 1015  
Est. Cost: \$82,578,685.49  
Contractor: Williams Brothers Construction Co.  
Project consists of reconstructing expressway facility to 6 lanes. New overpasses at Sp 433, Hutto Rd. FM 493 Airport, Mi. 6, FM 88, & FM 1015. New underpass at Delta Ave.  
99% Complete  
99% Time  
Estimated Completion Date: April 2007
- 16. FM 2221**  
From: US 83 North then East  
To: Citrus City  
Est. Cost: \$8,617,493.00  
Contractor: Foremost Paving, Inc.  
This project consists of reconstruction and adding shoulders.  
99% Complete  
99% Time  
Estimated Completion Date: April 2007

**17. McAllen Landscape/Ware Road (0039-17-159)**

From: US 83

To: BUS 83

Est. Cost: \$547,245.60

Contractor: Encino Landscaping

75% Complete

90% Time

Estimated Completion Date: April 2007

**Completed Projects:**



**FM 491**

From: Floodway N.

To: SH 107

Cost: \$6,900,000.00

Contractor: Ballenger Construction Co.

This project consists of reconstruction and adding shoulders.

100% Complete

100% Time

Estimated Completion Date: Dec. 2006



**US 281 (0255-08-091) Edinburg/Pharr**

From: SH 495

To: Trenton

Est. Cost: \$44,249,273.99

Contractor: Ballenger Construction

Project consists of constructing a 6-In expressway facility with a median concrete barrier.

The structures at SH 495, Sioux, and Nolana will be widened and new structures at

Owassa and Trenton.

100% Complete

100% Time

Estimated Completion Date: August 2006



**Hike & Bike (0921-02-101) Hidalgo**

From: IBWC Levee

To: SH 336

Est. Cost: \$3,285,329.75

Contractor: H2O Construction

100% Complete (IBWC Levee work in progress)

100% Time

Estimated Completion Date: August 2006



**FM 2128 (Schunior)**

From: US 281 East  
To: SH 107  
Cost: \$9,080,461.48  
Contractor: Ballenger Construction  
Project consists of constructing 84' F-F.  
99% Complete  
70% Time  
Estimated Completion Date: August 2006

◆ **SH 495 (0865-01-083)**

From: Center St.  
To: FM 1423  
Est. Cost: \$5,607,589.00  
Contractor: Ballenger Construction  
Project consists of constructing 84' F-F.  
100% Complete  
100% Time

## **Colonia Projects Oversight**

### **Projects currently under design:**

- BUS 83 (Fr: FM 1015 to Fldwy) (Fr: FM 491 to Cam CL) Plans complete (Needs ROW)
- US 83 Palmview – Frontage Rds.
- BU 83 (Penitas) (Fr: Inspiration to FM 1427)
- BU 83 (Penitas) (Fr: FM 1427 to Showers Road)
- FM 907 – (Fr: BU 83 to Rancho Blanco)
- FM 907 – (Fr: US 83 to Nolana)c
- FM 1924 – (Fr: SH 107 W. to FM 492)
- SH 107 (Fr: US 281 East to FM 493)
- FM 1925 – (Fr: McColl west to FM 2220)
- “I” Road – (Fr: Owassa north to US 281)

\_\_\_\_\_ Alton  
\_\_\_\_\_ Donna  
\_\_\_\_\_ Edcouch  
\_\_\_\_\_ Edinburg  
\_\_\_\_\_ Elsa  
\_\_\_\_\_ Granjeno  
\_\_\_\_\_ Hidalgo County  
\_\_\_\_\_ City of Hidalgo  
\_\_\_\_\_ La Villa  
\_\_\_\_\_ La Joya  
\_\_\_\_\_ McAllen  
\_\_\_\_\_ Mercedes  
\_\_\_\_\_ Mission  
\_\_\_\_\_ Palmhurst  
\_\_\_\_\_ Palmview  
\_\_\_\_\_ Penitas  
\_\_\_\_\_ Pharr  
\_\_\_\_\_ Progreso  
\_\_\_\_\_ Progreso Lakes  
\_\_\_\_\_ San Juan  
\_\_\_\_\_ Sullivan City  
\_\_\_\_\_ Weslaco  
\_\_\_\_\_ TxDOT